



Village of Hewitt

7688 McLean Drive
Hewitt, Wisconsin 54441

<http://vi.hewitt.wi.us>

<http://www.facebook.com/VillageofHewitt>

Trails Meeting Minutes – March 16, 2015

DRAFT – These minutes have not yet been approved!

The meeting was called to order at 6:30 at the Hewitt Administrative Building, 11064 Main Street, Hewitt.

Present: Romelle Bymers, Mike Draxler, Joe Bores, Ken Eilers, and Kevin Nowack

Absent: Jeff Binder, Pete Hulke, Maureen Hulke

Guests: Jason & Becky Wagner - Now members of the Trail Committee

Minutes: A motion was made by Mike to approve the October 10, 2014 meeting minutes, second by Ken; motion carried.

Financial Report: March formal treasury report not submitted

- Beginning Balance \$ 13,566.42
- Ending Balance as of April 1, 2015 \$ 13,566.42

Note:

1. Commitment for the Village of Hewitt/Town of Marshfield for the Connector Trail Phase 1 Project is \$ 6,750 for 2013 DNR Grant (pay in 2015).

2. Commitment for the Village of Hewitt/Town of Marshfield for the Connector Trail Phase 2 Project is \$ 30,000 for 2014 DNR Grant (pay \$15,000 in 2015 and \$15,000 in 2016).

Old business

- Update on the 2013 & 2014 DNR connector trail project: Wood County has been working on the engineering of the connector trail with plans to release a bid package by May, acceptance of a contractor in June, construction start in July, and trail completion by the end of August or early September. Trail will be complete with blacktop surface.
- Connector Trail Activities:
 - Kevin to meet with Jason Grueneberg of Wood County to discuss project.
 - Ken Eiler's to inform Randy Schiferl that trail construction will start this year so he doesn't plant on this area.
 - Wood Country to reflag the trail easement area.
- Trail clean up: Discussed that committee members take a little time picking up the trail as they use it. Garbage to be picked up by Kevin. Trail repair at washout to the completed by Kevin.
- New boardwalks construction planning. Mike Draxler acquired more pallets which are located on his property at 9th street. There are 14 - 5' x 10' pallets and 12 - 4' x 10' pallets. Kevin to verify count and obtain materials and delivery to Mike Draxler's house. Mike along with other volunteers will cut the material to length. It was discussed to use Ken's framing nailer in lieu of ring shank 16d nails for ease of construction. The pallet

construction to take place at the 9th Street lot in lieu of hauling the pallets like we did last year. Construction date to be determined.

New business

- Communication from Town Board meeting: None
- Communication from Village Board meeting: None
- Business not anticipated in advance:

Items for future agendas:

- New map and signage – On hold until trail connection is made with the City of Marshfield trail system

Next Meeting: April 20, 2015

Meeting adjourned: 7:00

Submitted by: Kevin Nowack, HAPT Chairperson